QC-ABSTRACT

Name of Work:- : Construction of Shops at HMT Layout and JP Park Double Road in ward no 17 , BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	43.61 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	6.73 Tonne	1	1	-
3	M15	14.86 Cum	2	3	Concrete Cube Compressive Strength
4	M25	84.32 Cum	5	8	Concrete Cube Compressive Strength
5	PVC Pipe 25mm	900 Mtr	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner